BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads, Drains and Other Developmental Works at Shivamandira Road, Matru Layout, Shaada Nagar Judicial Layout and Surrounding Area in Ward no 02,03,04 of Yelahanka Division under Amruth Nagarothana Grants. (PAKAGE NO -05)

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	15-09-2022 to 15-01-2023	15-02-2023 to 15-06-2023	15-07-2023 to 15-12-2023	Jan-24	Feb-24	Mar-24
28	Construction of dry lean cement concrete Sub- base over a prepared sub-grade with coarse and fine aggregate conforming to IS: 383, the size of coarse aggregate not exceeding 25 mm,aggregate cement ratio not to exceed 15:1, aggregate gradation after blending to be as per table 600-1, cement content not to be less than 150 kg/ m3 , optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to	Cum	82.90	82.84	99.93						
29	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix	Cum	108.53	108.52	99.99						
32	Geophysical investigation at site for sinking borewells for supplying drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner orSchlumbergers's method, including reconnaissance survey of geological formation. Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users, indicating the location of	No's	4.00	4.00	100.00						
33	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc.,	Mts	200.00	200.00	100.00						
34	50 to 100 m	Mts	200.00	200.00	100.00						
35	100 to 150 m	Mts	200.00	200.00	100.00						
36	150 to 200 m	Mts	200.00	200.00	100.00						
37	200 to 250 m	Mts	200.00	200.00	100.00						
38	250 to 300 m	Mts	198.00	198.00	100.00						
39	300 to 350 m	Mts	150.00	150.00	100.00						

For Newzen Consultants Bangalore

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	15-09-2022 to 15-01-2023	15-02-2023 to 15-06-2023	15-07-2023 to 15-12-2023	Jan-24	Feb-24	Mar-24
40	350 to 400 m	Mts	14.00	14.00	100.00						
42	Supply of ISI mark 175mm nominal bore,plain and steel casing pipe grade of steel Fe 410 of wall thickness conforming to IS 4270-2001 and latest ammendments, electrical resistance welded steel tubes, material and conforming to IS 1387-1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5.7m both ends threaded conforming to IS 554-1985 one end fixed with socket	Rmtr	123.00	123.00	100.00						
43	Supply and delivery of galvanized mild steel tubes of 6mtr standard length heavy duty (C Class) as per IS 1239 (Part-I) 1990 with latest amendments with ISI Mark (one end fitted with Heavy Duty collar and other end fitted with protective cover) 50 mm (P. No.162, I. No. 33.1 BWSSB SR 2021-22)	Each	162.00	162.00	100.00						
44	PVC pipe - OD 250mm and 6 Kg/sqcm P.34, SI.No.1175,BWSSB.SR 2021-22	Rmtr	0.00	0.00	#DIV/0!						
45	Supplying and drawing 3 core flat PVC sheathed submersiblepump cable manufactured with electrolytic grade copper withflexible copper with low resistance conductor confirming to13:8130-1984 and virgin grade PVC insulation and powdercoating extruded PVC sheathed suitable for working voltageupto 1100 V as per IS-694:2010. 3C x 6 mm2 P. No. 4/ I No. 2.6.4 KPWD Electrical SR 2021-22	Mtr	2006.00	2006.00	100.00						
46	Providing,supplying to work site, Submersible Pump Set of 150mm dia suitable for bore well and confirming to IS 8034-2000;3Phase, SS Bowl & Impeller with Low volt Motor as per specifications,as per necessary ammendments and instructions of engineer incharge of work. 15.00 HP - 120 LPM @ 266 m = 23 STG Outlet Dia - 2.00"(P. No.161, I. No. 18.6, BWSSB SR 2021-22)	Nos	4.00	4.00	100.00						
47	Earthing: Supplying and fixing and wiring earth electrode for grounding circuits IC cutouts and other equipments on the meter board in the pit. The pits should be filled up with equal proportion of salt and charcoal 150mm around the pipe to complete depth. The connection from the pipe to the conduits etc. is to established through GI wire of sizes as per clause 7.3.3 of IS 732 using 12mm bolts, nuts, washers and check nuts, the	job	4.00	4.00	100.00						
48	Supply and fixing polished wood board made of not lessthan 15mm thick plank on both sides of not more than 2pieces and fixing the same to the wall using tapered invertedwooden plugs screws. 20" x 20" x 2.5" (P No. 10 No.5.6.6,Part-I Electrical SR 2021-22)	Each	4.00	4.00	100.00						
49	Supplying of 1.1 KV LT UG cable having aluminium condutor PVC insulated shethed, EXTREDED INNER SHEATHRD galvnised steel,stirp (2CX 10Sqm.mm wire armoured) confirming IS 3975;1990(no.of strip indicated i GTP) AND extruded PVC outer sheathing armoured cable IS 1554 part 1;1998 and confirming to GTP of group.A.4 Core 16Sqmm.P No.40/ I No.6.4.4 (4 core 16 Sqmm) KPWD Electrical SR 2019-20	Mtr	47.00	47.00	100.00						
50	Labour charges for laying of 1.1 K.V class UG cable, in existing trench GI Pipe / stoneware pipe /on wall/on poles as required In existing trencg/duct 6 Sqmm to 16 Sqmm)P No. 41 / I No. 6.5.1 KPWD Electrical SR 2019-20	Mtr	123.00	123.00	100.00						
51	Supplying & fixing of Porcelain fuse channel with cut out onexisting wooden/panel using necessary nuts, bolts andwashers. 63 A (P No. 10 No.5.6.6,Part-I Electrical SR 2021-22)	Each	4.00	4.00	100.00						

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	15-09-2022 to 15-01-2023	15-02-2023 to 15-06-2023	15-07-2023 to 15-12-2023	Jan-24	Feb-24	Mar-24
52	Supplying & fixing miniature circuit breakers on existingMCB distribution boards using necessary fixing materialsand 'C' Type curve, indicator ON/OFF, energy cross-3 withShort circuit breaking capacity of 10K and complete wiring asrequired confirming to IEC 60898. 50-63 A TPN (P No. 13 I.No.5.17.9,Part-I Electrical SR 2021-22)	Each	4.00	4.00	100.00						
53	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting &	Cum	381.40	381.40	100.00						
55	Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour	Mtr	538.00	538.00	100.00						
56	Refilling available earth around trenches/pipelines, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50 m , and lift upto 1.5 m. Including cost of all labour complete as per specifications P. No. 7, I No. 1.10,V-I PWD SR 2021-22	Cum	192.92	192.92	100.00						
57	Supplying fully automatic star-delta starter unit push buttontype with suitable wires, 3 contactors, one adjustablethermal timer mounted on a common base plate held in steel enclosure for use on 400/440 V 3 phase and wired after fixingto the existing wooden board for motor. Above 12.5 HP upto 25 HP (P No. 10 I.No.5.2.2,Part-I Electrical SR 2021-22)	Nos	4.00	4.00	100.00						
59	Earth work excavation for pipelines/cables by Manual means upto 600 mm trench width, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, including dressing of excavated surfaces, disposing off or levelling the excavated earth	Cum	347.00	347.00	100.00						
E3	PVC pipe - OD 315mm and 6 Kg/sqcm	Mtr	66.00	66.00	100.00						
E4	Providing and laying at site of work MS casing caps as per IS 1239 (partII) 1982 with all latest amendments if any for any dia. The thickness of plate used for covering one end shall be 3mm (minimum). The dimensions of caps and colars shall be strictly as per IS 1239 (Part-II) 1982 with all amendments including cost of material and labour charges for fixing, if any etc. complete with all lead and lifts and as directed by the Engineer in charge and as per the directions of the Engineer-in-charge of the work	Each	4.00	4.00	100.00						
E5	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI hexagonal nipple confirming to IS 1239-II, 1991 with latest amendments if any and as per the directions of the Engineer-in-charge of the work	Each	12.00	12.00	100.00						
E6	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI elbow confirming to IS 1239-II, 1991 with latest amendments if any for and as per the directions of the Engineer-in-charge of the work	Each	12.00	12.00	100.00						
E7	Labour charges for erection of outdoor type panel board and meter boardunits with all necessary materials and labour, tools and equipments including providing cement concrete foundation bed etc., complete as per specification, with testing of as per instructions and as per the directions of the Engineer-in-charge of the work	Job	4.00	4.00	100.00						

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	15-09-2022 to 15-01-2023	15-02-2023 to 15-06-2023	15-07-2023 to 15-12-2023	Jan-24	Feb-24	Mar-24
E8	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete cutting road surfaces and as per the directions of the Engineer-in-charge of the work	Mtr	47.00	47.00	100.00						
E9	Earthing: Supplying and fixing and wiring earth electrode for grounding circuits IC cutouts and other equipments on the meter board in the pit. The pits should be filled up with equal proportion of salt and charcoal 150mm around the pipe to complete depth. The connection from the pipe to the conduits etc. is to established through GI wire of sizes as per clause 7.3.3 of IS 732 using 12mm bolts, nuts, washers and check nuts, the	Job	4.00	4.00	100.00						
E10	Supply and delivery at site of brand new best make gate valve as per IS 778/1984 with ISI Mark and as per its latest amendments Size 50 mm and as per the directions of the Engineer-in-charge of the work	Each	4.00	4.00	100.00						
E11	Supply and delivery at site of brand new best make non-return valve as per IS 778/1984 with ISI Mark and as per its latest amendments Size 50 mm and as per the directions of the Engineer-in-charge of the work	Each	4.00	4.00	100.00						

= Planned %
= Executed %

AE
Jr03.

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

For Newzen Consultants Bangalore